

2014 URFC Roads and Water Monitoring Report

Road Maintenance Activities

Road maintenance that occurred outside of active THPs was limited to the lower M&M road and the lower Hollow tree area (see table below). As a general prescription, all mainline ridgetop roads are monitored following a significant (> 2.5" in 24 hrs) rainfall event.

	2014
New Road Construction (ft)	1925
Roads Decommissioned (ft)	0
Road Surface Maintenance (mi)	2
Roadside Mowing (mi)	6

Environmental Enhancement

Project Name	Type	Number of Sites	Cubic Yards of Sediment Savings	Total Treatment Costs
Map Point 47	Road and Stream Enhancement	1	1434	\$48,377

Water Drafting

No Class I or Class II water drafting sites were used in 2013 or 2014.