

2017 URFC Roads and Water Monitoring Report

Road Maintenance Activities

As a general prescription, all mainline ridgetop roads are monitored following a significant (> 2.5" in 24 hrs) rainfall event.

2017	Miles
New Road Construction	2.01
Roads Decommissioned	4.02
Road Surface Maintenance	1.85
Roadside Mowing	17.5

Environmental Enhancement

Project Name	Type	Number of Sites	Cubic Yards of Sediment	Total Treatment Costs
Standley Cr	Road Decommissioning	25	22,139	\$362,243
Anderson Cr	Road Decommissioning	17	8270	\$234,608
Anderson Cr	LWD	30	0	\$211,289

Water Drafting

Site Name	Watercourse Class	Amount Diverted (Acre-Feet)
SF Eel River (Piercy Crossing)	I	0.469